

(25.14)

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground Stadium in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

Unit of Measurement:

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing M.S. Hand railing for Balcony/Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections should be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and								
4th Bill								
Tatanagar Playground								
Basket Ball Fencing								
East	1	30.00		1.25	37.50			
	1	4.60		1.25	5.75			
South	1	22.80		1.25	28.50			
West	1	30.00		1.25	37.50			
	1	5.90		1.25	7.38			
North	1	22.60		1.25	28.25			
Opening	1	2.00		1.25	-2.50			
Present Qty					142.38	Sqm		
Qty paid in 3rd and part bill					163.50	Sqm		
Total Qty					305.88	Sqm		
Deduct Qty paid in 3rd and part bill					163.50	Sqm		
Present Qty in 4th bill					142.38	Sqm	3160.92	450035.99

Contractor

Assistant Engineer 12/11/2020

Asst. Executive Engineer,



5/2/11/20

24

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b
Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c
Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium
in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08
Kodigehalli

Unit of Measurement:

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRB 2.6 : Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.								
4th Bill								
Tatanagar JRD Park								
	1	9.50	18.00	0.30	51.30			
	1	13.00	19.50	0.30	76.05			
Vidyaranyapura Behind Indoor Stadium								
	1	12.10	12.90	0.30	46.83			
Vidyaranyapura								
Tennis court	1	40.00	17.00	0.05	34.00			
Football Area	1	80.00	36.00	0.03	86.40			
Present Qty					294.58	Cum		
Qty paid in 3rd and part bill					0.00	Cum		
Total Qty					294.58	Cum		
Deduct Qty paid in 3rd and part bill					0.00	Cum		
Present Qty in 4th bill					294.58	Cum	2292.78	675400.25

Contractor


Assistant Engineer 12/11/2020



12/11/2020
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b
Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c
Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium
in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08
Kodigehalli

Unit of Measurement:

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Basket Ball Poles : This Model confirming to the international standards with heavy duty structural frames and proper reinforcement frames with imported American System Tempered acrylic back board of 18-20mm thick with Ring, Net with fixing accessories of complete set.								
4th Bill								
Tatanagar	1				1.00			
Vidyaranyapura	1				1.00			
Present Qty					2.00	Pair		
Qty paid in 3rd and part bill					0.00	Pair		
Total Qty					2.00	Pair		
Deduct Qty paid in 3rd and part bill					0.00	Pair		
Present Qty in 4th bill					2.00	Pair	875000.00	1750000.00

Contractor

[Signature]
Assistant Engineer 12/11/2020

[Signature] 12/11/2020
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b
Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c
Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium
in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08
Kodigehalli

Unit of Measurement:

Detailed Measurements


Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Football Goal Post : This Model confirming to the international standards with heavy duty structural frames . Net with fixing accessories of complete set. FOOTBALL: The inner edges of the posts must be 7.32 mtrs (8 yard) apart, and the lower edge of the cross bar must be 2.44 mtrs (8 ft.) above the ground. The area that players have to shoot at is 17.86 sq.mtrs (192 sq.ft)								
4th Bill								
Kuvempunagara								
	1				1.00			
Vidyaranyapura								
	1				1.00			
Present Qty					2.00	Pair		
Qty paid in 3rd and part bill					0.00	Pair		
Total Qty					2.00	Pair		
Deduct Qty paid in 3rd and part bill					0.00	Pair		
Present Qty in 4th bill					2.00	Pair	168000.00	336000.00

Contractor

Items are chd. & f.c. done

 Assistant Engineer 12/11/2020

Asst. Executive Engineer


 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 BBMP, Bangalore - 92
 12/11/2020

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b
Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c
Improvements to playgrounds at Ward No 11 Kuvempunagarad Developmental Works to Play ground stadium
in Ward No 05 Jakkur e Developmental works to Play ground Stadium Sahakaranagara Ward No 08
Kodigehalli

Unit of Measurement:

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
14	Tennis net with Poles : The Tennis net is 3 feet 6 inches high at the ends, and 3 feet high at the middle, typically the net poles are placed 3 feet outside the outer lines of the dobules court, making the net length a total 42 feet from pole to pole.								
	4th Bill								
	Vidyaranyapura								
		1				1.00			
						Present Qty	1.00	Each	
						Qty paid in 3rd and part bill	0.00	Each	
						Total Qty	1.00	Each	
						Deduct Qty paid in 3rd and part bill	0.00	Each	
						Present Qty in 4th bill	1.00	Each	69000.00
						Total			9337546.66

Contractor

Mundress
Assistant Engineer 12/4/2020



Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92